

Zilla Panchayath Davangere  
Suvarna Grama - Action Taken Report  
Format - VI : Talukwise Progress Report

Sl.no	Village	Financial (Rs. Lakh)						Physical (Civil works format-3)				Physical (other than Civil works format-4)				Remarks
		Target	O.B	Releases	Total Available Fund	Expenditure	%	Unit	Target	Under Progress	Complited	Unit	Target	Under Progress	Complited	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Channagiri	840.00	0.00	55.16	55.16	28.50	51.67	No	25	0	8	No	0	0	0	
2	Davangere	729.99	0.00	142.46	142.46	178.50	125.30	No	70	12	26	No	0	0	0	
3	Harihar	479.99	0.00	84.08	84.08	69.00	82.06	No	22	0	16	No	0	0	0	
4	Harpanahalli	690.00	0.00	71.36	71.36	41.00	57.46	No	88	4	23	No	0	0	0	
5	Honnali	630.00	0.00	78.26	78.26	27.20	34.76	No	41	0	9	No	0	0	0	
6	Jagalur	440.00	0.00	78.18	78.18	69.30	88.64	No	36	0	21	No	0	0	0	
	<b>Total</b>	<b>3809.98</b>	<b>0</b>	<b>509.50</b>	<b>509.50</b>	<b>413.50</b>	<b>81.16</b>		<b>282</b>	<b>16</b>	<b>103</b>		<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>